



Toronto Catholic District School Board

Phase - 1 Cooling Centres Installation Program (2019-2020)

School Name	Room Selection	Status	Completion Date
Blessed Trinity	Gym	Completed	2022-04-20
Chaminade	Library	Completed	2020-06-01
Holy Name	Library	Completed	2020-03-01
Holy Rosary	Library	Completed	2020-06-01
Holy Spirit	Gym	Completed	2020-03-01
Loretto Abbey	Sr. Cafeteria	Completed	2020-09-01
Madonna	Library	Completed	2020-04-01
Nativity of our Lord	Library	Completed	2020-06-01
Our Lady of Peace	Gym	Completed	2020-04-01
St Andrew	Library	Completed	2020-04-01
St Augustine	Library	Completed	2020-09-01
St Benedict	Library	Completed	2019-07-01
St Bonaventure	Gym	Completed	2020-06-01
St Boniface	Library	Completed	2020-06-01
St Brigid	Gym (Southern Half)	Completed	2020-03-01
St Cecilia	Gym	Completed	2019-10-01
St Charles	Library	Completed	2019-09-01
St Charles Garnier	Library	Completed	2019-09-01
St Clare	Library	Completed	2019-11-01
St Columba	Library	Completed	2020-06-01
St Cyril	Gym	Completed	2019-11-01
St Gregory	Library	Completed	2019-10-01
St Ignatius of Loyola	Library	Completed	2020-06-01
St James	Gym	Completed	2020-03-01
St Jerome	Gym	Completed	2020-09-01
St John (Toronto)	Library	Completed	2020-09-01
St Josaphat	Resources Centre/Library	Completed	2020-07-01
St Joseph	Library	Completed	2020-04-01
St Lawrence	Gym	Completed	2020-03-01
St Mary	Library	Completed	2020-04-01
St Matthew	Gym	Completed	2019-08-01
St Rose Of Lima	Gym	Completed	2020-06-01
St Stephen	Gym	Completed	2020-06-01
St Thomas Aquinas	Library	Completed	2020-08-01
St Wilfrid	Library	Completed	2020-04-01
The Divine Infant	Chapel-Atrium (Rm. 110)	Completed	2019-09-01



Toronto Catholic District School Board
Phase - 2 Cooling Centres Installation Program (2020-2022)

School Name	Room Selection	Status	Completion Date
Blessed Sacrament	Gym	Ongoing	Fall 2022/Spring 2023
Canadian Martyrs	Gym	Substantially Completed	Fall 2022/Spring 2023
Cardinal Leger	Library	Substantially Completed	Fall 2022/Spring 2023
D'Arcy McGee	Library	Ongoing	Fall 2022/Spring 2023
Epiphany of Our Lord	Gym	Substantially Completed	Fall 2022/Spring 2023
Holy Cross	Gym	Substantially Completed	Fall 2022/Spring 2023
Our Lady of the Assumption	Gym	Substantially Completed	Fall 2022/Spring 2023
Our Lady of Perpetual Help	Gym	Substantially Completed	Fall 2022/Spring 2023
Precious Blood	Gym	Ongoing	Fall 2022/Spring 2023
Prince of Peace	Library	Substantially Completed	Fall 2022/Spring 2023
St Aidan	Gym	Substantially Completed	Fall 2022/Spring 2023
St Alphonsus	Library	Substantially Completed	Fall 2022/Spring 2023
St Bede	Gym	Substantially Completed	Fall 2022/Spring 2023
St Catherine	Gym	Substantially Completed	Fall 2022/Spring 2023
St Dorothy	Gym	Ongoing	Fall 2022/Spring 2023
St Elizabeth	Gym	Substantially Completed	Fall 2022/Spring 2023
St Francis Xavier	Library	Substantially Completed	Fall 2022/Spring 2023
St Isaac Jogues	Library	Ongoing	Fall 2022/Spring 2023
St Joachim	Gym	Substantially Completed	Fall 2022/Spring 2023
St John XXIII	Gym	Substantially Completed	Fall 2022/Spring 2023
St Malachy	Gym	Substantially Completed	Fall 2022/Spring 2023
St Maria Goretti	Gym	Substantially Completed	Fall 2022/Spring 2023
St Margherita	Library	Substantially Completed	Fall 2022/Spring 2023
St Martin de Porres	Gym	Substantially Completed	Fall 2022/Spring 2023
St Mary of the Angels	Library	Substantially Completed	Fall 2022/Spring 2023
St Monica	Gym	Substantially Completed	Fall 2022/Spring 2023
St Paul	Gym	Substantially Completed	Fall 2022/Spring 2023
St Rita	Library	Ongoing	Fall 2022/Spring 2023
St Thomas More	Gym	Substantially Completed	Fall 2022/Spring 2023
Venerable John Merlini	Library	Substantially Completed	Fall 2022/Spring 2023



Toronto Catholic District School Board

Phase - 3 Cooling Centres Installation Program (2021-2022)

School Name	Room Selection	Status	Completion Date
Annunciation	Library	Completed	2022-04-01
Msgr John Corrigan	Library	Completed	2022-04-01
O L of Wisdom	Gym	Completed	2022-04-01
St Agatha	Gym	Completed	2022-04-01
St Agnes	Gym	Completed	2022-04-01
St Anselm	Gym	Completed	2022-04-01
St Denis	Gym	Completed	2022-04-01
St Dunstan	Gym	Completed	2022-04-01
St Edward	Gym	Completed	2022-07-22
St Florence	Gym	Completed	2022-04-01
St Francis de Sales	Gym	Completed	2022-04-01
St Francis of Assisi	Library	Completed	2022-04-01
St Gabriel	Gym	Completed	2022-04-01
St John Bosco	Gym	Completed	2022-04-01
St Louis	Gym	Completed	2022-04-01
St Marcellus	Library	Completed	2022-04-01
St Marguerite Bourgeoys	Gym	Completed	2022-04-01
St Martha	Library	Completed	2022-04-01
St Pius X	Gym	Completed	2022-04-01
St Raphael	Gym	Completed	2022-04-01
St Rene Goupil	Library	Completed	2022-04-01
Transfiguration	Library	Completed	2022-06-22



Toronto Catholic District School Board
Phase - 4 Cooling Centres Installation Program (2022-2023)

School Name	Room Selection	Status	Completion Date
Bishop Marrocco/Thomas Merton	TBD	Started	Early 2024
Christ the King/St Leo	TBD	Started	Early 2024
Immaculate Heart of Mary	TBD	Started	Early 2024
James Cardinal McGuigan	TBD	Started	Early 2024
Mother Cabrini	TBD	Started	Early 2024
Neil McNeil	TBD	Started	Early 2024
Notre Dame	TBD	Started	Early 2024
O L of Grace	TBD	Started	Early 2024
Sacred Heart	TBD	Started	Early 2024
St Conrad	TBD	Started	Early 2024
St Demetrius	TBD	Started	Early 2024
St Elizabeth Seton	TBD	Started	Early 2024
St Gabriel Lalemant	TBD	Started	Early 2024
St Henry	TBD	Started	Early 2024
St Joseph's College	TBD	Started	Early 2024
St Kateri Tekakwitha	TBD	Started	Early 2024
St Mark	TBD	Started	Early 2024
St Norbert	TBD	Started	Early 2024
St Richard	TBD	Started	Early 2024
St Sylvester	TBD	Started	Early 2024
St Ursula	TBD	Started	Early 2024
St Victor	TBD	Started	Early 2024
Sts Cosmas and Damian	TBD	Started	Early 2024



**Toronto Catholic District School Board
Cooling Centre Installation Program
Through Capital Projects**

School Name	Room Selection	Status	Completion Date
Father Serra	TBD	In Design	2026-01-21
James Culnan	TBD	Completed	2020-03-01
St Albert	TBD	In Design	2025-08-21
St Barbara	TBD	In Design	2023-08-23
St Barnabas	TBD	Completed	2021-09-21
St Bartholomew	TBD	Completed	2022-06-21
St Bernard	TBD	In Design	2026-01-21
St Edmund Campion	TBD	In Design	2024-08-23
St Gerald	TBD	Project ATP with Ministry	2023-08-23
St Jean De Brebeuf	TBD	Project ATP with Ministry	2023-08-23
St John Vianney	TBD	In Design	2023-08-23
St Jude	TBD	In Design	2023-08-23
St Kevin	TBD	In Design	2025-01-21
St Margaret *	Library	In Construction	Fall 2023
St Maurice	TBD	Completed	2018-09-01
St Roch	TBD	Completed	2021-09-21
St. Pope Paul VI	TBD	Tendered	2023-08-23

Note:

* - The cooling centre at St. Margaret will be installed through Renewal as part of the MUA upgrade project