

Appendix B - Renewal Site Work Projects

School Name	Ward	Renewal Plan	Project Description	Status	Anticipated Construction Completion
St Andrew	1	2019-20	Asphalt Parking Lot, Play Surface, FDK Drainage	Complete	
St. Angela	1	2022-23	Site Redevelopment - Phase 1 Design Only	Complete	
St. Dorothy	1	2019-20	Site Redevelopment - Design	Complete	
St. Dorothy	1	2019	Asphalt Parking lot, Play Surface	Not Complete	Summer 2025
St. Stephen	1	2022-23	Landscape Repairs	Complete	
Josyf Cardinal Slipyj	2	2022-23	Bus Loop & Localized Asphalt Repair	Complete	
All Saints	2	2022-23	Asphalt Parking Lot and Pedestrian Paving	Complete	
Our Lady of Peace	2	2019	Playground Paving	Complete	
St. Gregory	2	2023	Master Plan Design	Complete	
St. Margherita of Citta di Castello	3	2022-23	Asphalt Parking Lot	Complete	
St. Roch	3	2022-23	Asphalt Parking Lot, Play Surface & Pedestrian Paving	Complete	
Venerable John Merlini	3	2022-23	Site Redevelopment - Phase 1 Design Only	Complete	
Venerable John Merlini	3	2023	Asphalt Parking Lot, Asphalt School Yard, Pedestrian Paving	Complete	
James Cardinal McGuigan	3	2022	Basketball Court	Complete	
James Cardinal McGuigan	3	2023	Field Feasibility Study - Design Only	Complete	
St. Wilfrid	3	2019	Asphalt Running Track, Field, FDK Upgrades	Complete	
Father John Redmond	4	2023	Asphalt Parking Lot, Pedestrian Paving	Complete	
James Culnan	4	2023	Asphalt Parking Lot, Asphalt School Yard, Long Jump Pit, Seating, Play Elements	Complete	
St. Ambrose	4	2022-23	Artificial Field	Complete	
Holy Family	4	2019	Asphalt Play Surface, Site Greening	Complete	
St. Louis	4	2022	FDK Paving	Complete	
Brebeuf College	5	2022-23	Exterior Stairs, Interlock and Pedestrian Paving	Complete	
Brebeuf College	5	2020	Asphalt Parking Lot	Complete	
Brebeuf College (Phase 2)	5	2023	Asphalt Parking Lot, Pedestrian Paving, Exterior Stairs	Complete	
Dante Alighieri (Formerly Don Bosco)	5	2023	Asphalt Parking Lot, Asphalt School Yard	Not Complete	Summer 2025
Our Lady of the Assumption	5	2023	Play Surfacing, Play Structure, Line Paint	Complete	
St. Martha	5	2022-23	Asphalt Parking Lot & FDK Yard	Complete	
St. Jerome	5	2021	Asphalt Parking Lot, Play Surface, Pedestrian Paving, Field, FDK Upgrades, Outdoor Classroom	Complete	
St. Norbert	5		Site Expansion	Complete	
St. Raphael	5	2023	Site Redevelopment	Complete	
Cardinal Carter Academy for the Arts	5	2023	Repaving Walkway	Not Complete	Summer 2025
Loretto College	6	2019	Master Plan	Complete	
Loretto College	6	2022-23	Site Redevelopment - Phase 1 Design Only	Complete	
Loretto College	6	2023	Asphalt Parking Lot	Complete	
St. Mary Academy	6	2019	Asphalt Paving, Courtyard Renewal	Complete	
St. Nicholas of Bari	6	2019	FDK Upgrades	Complete	
St. Paul VI	6	2019	Pedestrian Paving, Greening	Complete	
St. John Bosco	6	2023	Site Redevelopment	Complete	
Epiphany of our Lord	7	2022-23	Asphalt Parking Lot and Play Surface	Complete	
St. Lawrence	7	2022-23	Asphalt Parking Lot, Retaining Wall, SWM System	Complete	
Precious Blood	7	2021	Site Redevelopment	Complete	
St. Sylvester	7	2019	Pedestrian Paving	Complete	
St. Aidan	7	2023	School Yard Renovation	Complete	
Our Lady of Grace	8	2022-23	Site Redevelopment - Phase 1	Complete	
St. Jean de Brebeuf	8	2022-23	Asphalt Parking Lot, Play Surface & Pedestrian Paving	Deferred	
St. Mother Teresa	8	2022-23	Artificial Field-Study	Complete	
St. Gabriel Lalement	8	2019	Asphalt Parking Lot, Play Surface, Pedestrian Paving	Complete	
St. Marguerite Bourgeoys	8	2023	Asphalt Play Surface	Complete	
St. Bede	8	2023	School Yard Renovation	Complete	
D'Arcy McGee	9	2021-22	Asphalt Parking Lot and Drainage	Complete	
St. Thomas Aquinas	9	2019	Pedestrian Paving, School Entrance	Complete	
St. Mary CS	9	2023	School Yard Renovation	Complete	
Chaminade	10	2019-20	Sports Field and track	Not complete	Fall 2024
St. Oscar Romero	10	2020	Asphalt Parking Lot, Pedestrian Paving, Asphalt Courts	Complete	
Blessed Trinity	11	2022-23	Asphalt Play Surface	Complete	
Holy Cross	11	2022-23	FDK & Field Upgrade	Complete	
St. Denis	11	2022	Play Surface, Artificial Turf, Drainage, Grading	Complete	
St. Brigid	11	2023	Storm Water Feasibility Study - Design only	Not Complete	Winter 2025
Annunciation	11	2019	Underground Utilities, Paving, Greening	Complete	
St. John	11	2023	Soccer Field, Small Parking Lot	Not Complete	Summer 2025
St. Edmund Campion	12	2022-23	Site Redevelopment - Phase 1 Design Only	Complete	
St. John Paul II	12	2022	Asphalt Parking Lot, Pedestrian Paving	Not Complete	Fall 2024
St. Teresa Shrine	12	2019	Asphalt Parking Lot, Play Surface, Pedestrian Paving	Tied to St. John Henry Newman Capital Project	
St. Rose of Lima	12	2019	Asphalt Parking Lot, Play Surface, Pedestrian Paving	Complete	
St. Barbara	12	2023	School Yard Renovation	Complete	